# City Manager's Monthly Report Dam Restoration Project

### **MOTSU**

- Approval Received on March 22, 2022
- NCDEQ Soil Erosion Permit April 30, 2022

### Floodplain Permit

• Received on March 31, 2022

### **FEMA Environmental Assessment**

• Estimated completion by June 30, 2022

### Interim Financing Loan/USDA Loan

Loan applications are in process

# City Manager's Monthly Report Dam Restoration Project

## **Funding Sources**

	<u>Prior Estimates</u>	<u>Current Estimates</u>	Change
State	\$12.0 million	\$14.0 million	+ \$2.0 million
FEMA	\$17.6 million	\$19.9 million	+ \$2.3 million
Local	\$ <u>12.0 million</u> \$41.6 million*	\$ <u>7.7 million</u> \$41.6 million	(\$4.3 million) \$0

<sup>\*</sup>Project cost estimates to be updated in Q2, 2022

# City Manager's Monthly Report Dam Restoration Project

### Timeline

- Environmental Assessment Completion June 30, 2022
- Administrative Approvals Completion September 30, 2022
- Interim Financing / Construction Loan Completion December 31, 2022
- Issue, Receive and Review Construction Bids December 31, 2022
- Award of Construction Contract January 3, 2023
- Construction Completion 3 Years January 2026
- USDA Financing Complete Financing around February 2026
- Water Impoundment in Dams