

City of Boiling Spring Lakes
Dams Construction/Reconstruction Project
Updated Schedule per Design Contract
Thu 8/27/20

ID	Task Name	Duration	Start	Finish	Predecessors	2020												2021												2022												2023
						Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
8	Sanford and Upper Lake Dams	0 days	Mon 2/24/20	Mon 2/24/20																																						
9	Design & Permitting	217 days	Mon 2/24/20	Tue 12/22/20																																						
11	Submittal and approval of an Application and Emergency Action Plan	65 days	Wed 12/23/20	Tue 3/23/21	9																																					
12	Phase 3 - Procurement: Bidding, Bid Evaluation and Recommendation	43 days	Wed 3/24/21	Fri 5/21/21	11																																					
13	Phase 4 - Construction Management:Construction (Sanford dam and Upper Lake dam)	390 days	Mon 5/24/21	Fri 11/18/22	12																																					
15	Pine Lake and North Lake Dams	0 days	Mon 2/24/20	Mon 2/24/20																																						
16	Design & Permitting	217 days	Mon 2/24/20	Tue 12/22/20																																						
17	Submittal and approval of an Application and Emergency Action Plan	65 days	Wed 12/23/20	Tue 3/23/21	16																																					
18	Phase 3 - Procurement: Bidding, Bid Evaluation and Recommendation	43 days	Wed 3/24/21	Fri 5/21/21	17																																					
19	Phase 4 - Construction Management:Construction (Pine Lake dam and North Lake dam)	390 days	Mon 5/24/21	Fri 11/18/22	18																																					

Schedule for PLD and NLD is shown for relative duration only. The actual start date of construction for PLD and NLD is dependent upon resolution of ownership of EBSR and the completion date of Alton Lennon Road to allow adequate access/traffic control.