Below is a report of some of the activities with respect to the dams reconstruction project:

• Sequoia has been excavating rip-rap from the Sanford Dam slope, demolishing guardrails and excavating asphalt from Sanford Dam; setting up their construction office, receiving stone deliveries and continuing to mobilize more equipment





Sequoia
 Demolishing
 Guardrails and
 Excavating Asphalt
 From Sanford Dam



 Stripping topsoil and rip rap on the Sanford Dam face





State Construction
 is installing erosion
 controls at North
 Lake dam



- Fleming establishing control points on Sanford Dam, Pine Lake and the Upper Dam
- Public Works closed E. Boiling Spring Road at Pine Lake Dam, has been checking, assembling and installing additional signage along the detour routes
- Public Works lakebed mowing crew moved timber mats from North Lake into Patricia Lake to start mowing





• Utilities: Duke/Mastec switching from overhead to the underground 750 MCM cable