

City Manager's Monthly Report

Dams Reconstruction Project

Some activities with respect to the dams reconstruction project:

- **Sanford Dam:** Trees cleared, loaded and hauled away from the south side of dam; asphalt removed and recycled from north and south sides of the dam; stockpiles managed; turbidity curtains installed; core drilling and building of the road connecting north and south side of dam.

City Manager's Monthly Report

Dams Reconstruction Project

Turbidity curtains
downstream of Sanford
Dam



City Manager's Monthly Report

Dams Reconstruction Project

Removing
asphalt from
south side of
dam



City Manager's Monthly Report

Dams Reconstruction Project

View of the south
side of Sanford
Dam



City Manager's Monthly Report

Dams Reconstruction Project

- **North Lake Dam:** Trees cleared from inside of LOD (limit of disturbance); erosion controls checked post rain event; expanding erosion controls footprint & surveying additional control points; excavating/hauling of asphalt to be recycled

City Manager's Monthly Report

Dams Reconstruction Project

Removing
asphalt from
North Lake
Dam



City Manager's Monthly Report

Dams Reconstruction Project

Clearing trees inside
the LOD (limit of
disturbance) on Pine
Lake Dam

Erosions controls
were checked after
heavy rainfall event



City Manager's Monthly Report

Dams Reconstruction Project

- **Utilities** - Duke Power has finished the underground bore and utilities are now underground at the dam site. Spectrum has made their underground cable pull and has transferred service from the overhead lines to the underground lines. This allows the contractor to work in the new spillway without interference from these utilities.

City Manager's Monthly Report

Dams Reconstruction Project



Spectrum boring fiber optics
on the southern side of the
Dam