



## ***City of Boiling Spring Lakes***

**9 East Boiling Spring Road  
Southport, NC 28461  
(910) 363-0025**

---

Gordon Hargrove, City Manager • 910-363-0025 • [ghargrove@cityofbsl.org](mailto:ghargrove@cityofbsl.org)

### **DAMS PROJECT UPDATE # 5**

Over the past 30 days, excavation for the principle spillway has continued at the Sanford Dam site. Unsuitable material is being transported to the Harward property. Usable material is being transported to the Upper Dam for the cofferdams. Some usable material continues to be stockpiled on-site at the Sanford Dam site. The cut-off wall working platform continues to be built. The contractor is preparing the bedrock for the leveling concrete. The leveling concrete will serve as the foundation for the new Sanford Dam. Installation of the de-watering system is complete and on-line for the Sanford Dam site.

Construction has started on the Upper Dam. Please expect increased traffic on W. South Shore. Installation of the control of water measures has started with the soil cofferdams. Once in place excavation of the Upper Dam will commence. Topsoil and riprap is being stripped away from the slopes of the Upper Dam.

Work continues on schedule.