



City of Boiling Spring Lakes
9 East Boiling Spring Road
Southport, NC 28461
(910) 363-0025

Gordon Hargrove, City Manager • 910-363-0025 • ghargrove@Cityofbsl.org

Dam Restoration Project Update # 6

Progress on the dams restoration project continues to proceed on schedule. As of February 15, 2024 there are 810 days to substantial completion. The substantial completion date is 05/05/2026 with final completion being slated for 07/04/2026.

Stage 2 of the cutoff wall has begun at the Sanford dam project site. Simultaneously, the contractor continues to install the working platform for the stage 3 cutoff wall. Once the working platform has been completed, the contractor will finish the pre-drill for stage 3 of the cut-off wall. Stage 3 is the final stage of the cut-off wall.

At the Upper Lake dam site, the contractor has started to install the structural concrete for the dam outlet slabs and culvert slabs. These slabs will be reinforced with rebar.

While work continues on these projects, the detours will remain in place. Please be aware of the speed limits and stop signs on the detours. The City will continue to stringently enforce all traffic laws during the duration of the project. Please be courteous and obey the speed limit. The City understands that this is an inconvenience, but safety is the City's number one concern.

Gordon Hargrove,
City Manager