

# City Manager's Monthly Report

---

## 2024 Paving Project

- Nicklaus Rd. – Patch work has been completed
- Tarheel and Salisbury – Full rebuild on both streets. Anticipated start date has been moved to Monday March 4<sup>th</sup> and should take approximately two weeks to complete

# City Manager's Monthly Report

---

## Lakebed Vegetation

The piece of equipment used for the lakebed vegetation removal is still inoperable. Concerned about the progress of the lakebed vegetation removal. Recommend that City consider other methods to control the vegetation, specifically using manual labor by either contractors and/or other government organizations

# City Manager's Monthly Report

---

## Trevino Stormwater Project

We met with the Golden Leaf Foundation on site. Their executive committee meets at the beginning of March and we should know something by mid-March. Funding levels could be full funding, partial funding or no funding



# City Manager's Monthly Report

## Dams Reconstruction Project

---

**Pouring Flowable Fill Cement**



**For The Upper Dam  
Upstream Mud Mat**





# City Manager's Monthly Report

## Dams Reconstruction Project

**Concrete Crew Tying Steel for  
Upper Dam Outlet Base Slab**



**Concrete Crew Pouring the  
Upper Dam Outlet Base**





# City Manager's Monthly Report

## Dams Reconstruction Project

---

### Spillway Floor Form Construction

