



## ***City of Boiling Spring Lakes***

**9 East Boiling Spring Road  
Southport, NC 28461  
(910) 363-0025**

---

Gordon Hargrove, City Manager • 910-363-0025 • ghargrove@Cityofbsl.org

May 4, 2026

### **Dams Reconstruction Update #19**

**Pine Lake Dam:** The City approved the change order needed to correct the engineering mistake on Pine Lake Dam. Initial steps of the correction include engineering a demo plan for the current spillway and installing a new control of water to circumvent the new work area. These processes are still in the engineering phase. However, I expect to see physical work begin at the project site at any time. I expect the correction to last until the end of December/January depending on weather. East Boiling Spring Road will open when the correction is completed.

**Upper Lake Dam and North Lake Dam:** Both dams are currently in the certification process. The City anticipates the process to be completed in the next 30 to 60 days at which time the lakes can be impounded.

**Sanford Dam:** The contractor is currently forming and pouring concrete for the culverts that attach the inlet to the outlet side at Sanford Dam. When the contractor is through pouring concrete at Sanford Dam, they will move to Pine Lake Dam to add new concrete to the structure per the change order. The City expects concrete forming and pouring to begin in June. Sanford Dam is still on schedule to be completed by the end of 2026/beginning of 2027.

Gordon Hargrove  
City Manager