

City Manager's Monthly Report

Dam Restoration Project

- **Outstanding Items – Upper Lake/Sanford Lake Dams (#68141) and North Lake/Pine Lake Dams (#126563)**
 - North Carolina Dam Safety Program (NCDSP) – Projects have been in review since January 14, 2021; Extending estimated completion date to December 31, 2021
 - FEMA Internal Audit and Administrative Approval – Final 30 Day Notice Posted on August 23; Approval Expected by December 31, 2021
 - Conditional Letter of Map Revision (CLOMR) – Expect Approval from NC Floodplain Mapping by October 31
 - Local Floodplain Development Permit – Pending CLOMR Approval; Anticipate permit by November 30
 - Easements – Two are needed: Crelin Property and Army (MOTSU)
 - NC Legislature – Administrative Approval of the Projects
 - Approval of Funding from NC Legislature – Included in State Budget ; Approval expected by October 31