

## City Manager's Monthly Report Dams Reconstruction Project

Below is an estimated timeline moving forward for the dams reconstruction project:

- The City has received FEMA obligation of funds as required by the DCIP grant
- Bid opening took place; however only 2 bids were received. Three bids are required by State statute. Bid re-advertisement will extend the deadline to March 31, 2023 at 2:00 PM

## City Manager's Monthly Report Dams Reconstruction Project

- March May 2023 Duke and Spectrum utility relocation projects are estimated to be a 90-day project
- April 2023 Will take time to review bids and select lowest bid. Contractor may be selected at a specially called meeting or the May 2023 BOC meeting. Final reconstruction cost should be established at this time

## City Manager's Monthly Report Dams Reconstruction Project

 Late May or June 2023 – Estimated start of reconstruction. If utility relocation project extends, reconstruction may not begin until June